



**Beaufort County**  
**Public Works**  
**Stormwater Infrastructure**  
*Project Summary*

**Project Summary:** Gamecock Way

**Activity:** Routine/Preventive Maintenance

**Narrative Description of Project:**

**Duration:** 7/13/16 - 7/28/16

Project improved 1,088 L.F. of drainage system. Grubbed and cleared 1,088 L.F. of workshelf. Cleaned out 1,088 L.F. of channel. Replaced (1) access pipe. Installed (2) bleeder pipes and rip rap for erosion control.

<b>2016-626 / Gamecock Way</b>	<b>Labor Hours</b>	<b>Labor Cost</b>	<b>Equipment Cost</b>	<b>Material Cost</b>	<b>Contractor Cost</b>	<b>Indirect Labor</b>	<b>Total Cost</b>
APRPL / Access pipe - replaced	44.0	\$1,028.84	\$344.61	\$218.20	\$0.00	\$661.32	\$2,252.97
AUDIT / Audit Project	0.5	\$11.75	\$0.00	\$0.00	\$0.00	\$6.62	\$18.36
BPINST / Bleeder pipe - Installed	30.0	\$734.00	\$241.38	\$300.12	\$0.00	\$476.10	\$1,751.60
CCO / Channel - cleaned out	75.0	\$1,765.65	\$580.43	\$108.00	\$0.00	\$1,122.15	\$3,576.23
HAUL / Hauling	55.5	\$1,236.16	\$498.50	\$2,212.04	\$0.00	\$800.31	\$4,747.00
LM / Loading Materials	25.0	\$609.20	\$328.98	\$91.80	\$0.00	\$392.70	\$1,422.68
ONJV / Onsite Job Visit	10.0	\$341.80	\$36.00	\$21.84	\$0.00	\$244.70	\$644.34
PI / Project Inspection	8.0	\$181.62	\$7.20	\$9.00	\$0.00	\$112.74	\$310.56
SG / Shoot Grade	6.0	\$147.30	\$7.08	\$6.10	\$0.00	\$93.18	\$253.66
STAGING / Staging Materials/Equipment	4.0	\$96.88	\$7.20	\$5.40	\$0.00	\$61.86	\$171.34
WSGRB / Workshelf - Grubbed	117.0	\$2,705.12	\$884.90	\$105.84	\$0.00	\$1,675.21	\$5,371.07
<b>2016-626 / Gamecock Way Sub Total</b>	<b>375.0</b>	<b>\$8,858.31</b>	<b>\$2,936.28</b>	<b>\$3,078.34</b>	<b>\$0.00</b>	<b>\$5,646.88</b>	<b>\$20,519.81</b>
 <b>Grand Total</b>	<b>375.0</b>	<b>\$8,858.31</b>	<b>\$2,936.28</b>	<b>\$3,078.34</b>	<b>\$0.00</b>	<b>\$5,646.88</b>	<b>\$20,519.81</b>

Before



During



After





Project: Gamecock Way

Activity: Routine/ Preventive Maintenance

Project #: 2016-626

Township/SW Dist: Sheldon/7

Completed: July 2016

Legend	
<b>Drainage Type</b>	
	Access Pipe
	Bleeder Pipe
	Channel Pipe
	Channel
	Stream
	Crossline Pipe
	Driveway Pipe
	Lateral
	Lateral Pipe
	River
	Road Pipe
	Roadside
	Roadside Pipe



1 inch = 100 feet

Prepared By: BC Stormwater Management Utility  
 Date Print: 01/05/17  
 File: C:\project summaries map\Gamecock Way\_2016-626