



Beaufort County Public Works
Stormwater Infrastructure
Project Summary

Project Summary: Hilton Head Airport Bush Hog

Activity: Routine/Preventive Maintenance

Duration: 07/17/17-07/24/17

Narrative Description of Project:

Project improved 5,051 L.F. of drainage system. Bush hogged 5,051 L.F. of channel. This project consisted of the following area: Hilton Head Airport (5,051 L.F.)

2018-305 / Hilton Head Island Airport	Labor Hours	Labor Cost	Equipment Cost	Material Cost	Contractor Cost	Indirect Labor	Total Cost
AUDIT / Audit Project	0.5	\$10.90	\$0.00	\$0.00	\$0.00	\$0.00	\$10.90
CBH / Channel- bushhogged	80.0	\$1,782.75	\$446.64	\$134.04	\$0.00	\$1,147.20	\$3,510.63
STAGING / Staging Materials/Equipment	12.0	\$274.18	\$152.96	\$33.78	\$0.00	\$180.60	\$641.52
2018-305 / Hilton Head Island Airport Sub Total	92.5	\$2,067.83	\$599.60	\$167.82	\$0.00	\$1,327.80	\$4,163.05
Grand Total	92.5	\$2,067.83	\$599.60	\$167.82	\$0.00	\$1,327.80	\$4,163.05

Before



During



After

